Manitoba
Growth, Enterprise and Trade
Petroleum Branch
360-1395 Ellice Ave, Winnipeg, MB R3G 3P2
T 204-945-6577 F 204-945-0586
www.manitoba.ca

WEEKLY WELL ACTIVITY REPORT

PETROLEUM INDUSTRY ACTIVITY REPORT

(January 1/18 – January 15/18)

DRILLING ACTIVITY	To January 15/18	To January 16/17	2017 Total
Drilling Licences Issued	5	9	253
Licences Cancelled	0	0	17
Vertical Wells Drilled	0	6	37
Horizontal Wells Drilled	16	7	203
Stratigraphic Test Holes Drilled	0	0	0
Wells Drilled - Total	16	13	240
No. of Metres Drilled	32 457	19 626	474 580
Wells Re-entered	0	0	0
Wells Being Drilled	2	5	0
No. of Active Rigs	6	9	9
Wells Licenced but Not Spudded	61	69	74
Wells Completed as Potential Oil Wells	16	10	231
Wells Abandoned Dry	0	0	6
Wells Drilled but Not Completed	0	2	0
Other Completions	0	1	3
New Wells on Production	0	0	60

GEOPHYSICAL ACTIVITY			
Geophysical Programs Licenced	0	0	14
Licences Cancelled	0	0	3
Kilometers Licenced	0	0	2 602
Kilometers Run	0	0	999

OIL PRICES (Average)	2017 $/m3	2017 ($/bbl)	2016 $/m3	2016 ($/bbl)
Month of November	447.77	(71.15)	351.60	(55.87)
Month of December	440.28	(69.96)	391.69	(62.24)

OIL PRODUCTION (M3)	2017	2016
Month of June	176 147.2	189 045.6

WEEKLY WELL ACTIVITY REPORT

15 January 2018

Lic. No.: 10697
Corex Daly Sinclair HZNTL 10-13-9-28 (WPM)
UWI: 100.10-13-009-28W1.00
Finished Drilling: 10-Jan-2018
Total Depth: 1457.00 m
Intermediate Casing: 139.70 mm @ 1457.00 m with 28.0 t
Rig Released: 10-Jan-2018
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 10-Jan-2018

Lic. No.: 10780
Corex Daly Sinclair HZNTL A10-13-9-28 (WPM)
UWI: 102.10-13-009-28W1.00

Please note revision to Report dated 11-Sep-2017
Drilling Contractor: Trinidad Drilling – Rig #14

Spud Date: 11-Jan-2018
K.B. Elevation: 484.80 m
Surface Casing: 244.50 mm @ 154.00 m with 9.5 t
Finished Drilling: 14-Jan-2018
Total Depth: 1529.00 m
Intermediate Casing: 139.70 mm @ 1592.00 m with 30.5 t
Rig Released: 15-Jan-2018
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 15-Jan-2018

Lic. No.: 10811
Ewart Unit No. 11 HZNTL B4-17-8-28 (WPM)
UWI: 104.04-17-008-28W1.00

Please note revision to Report dated 16-Oct-2017
Drilling Contractor: Trinidad Drilling – Rig #9

Spud Date: 11-Jan-2018
K.B. Elevation: 501.68 m
Surface Casing: 244.50 mm @ 136.00 m with 8.5 t
Finished Drilling: 14-Jan-2018
Total Depth: 2378.00 m
Intermediate Casing: 139.70 mm @ 2378.00 m with 52.0 t
Rig Released: 15-Jan-2018
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 15-Jan-2018

Lic. No.: 10824
North Virden Scallion Unit No. 1 Prov. HZNTL 11-11-11-26 (WPM)
UWI: 102.11-11-011-26W1.00
Status: Completing (COMP)
Completing: 10-Jan-2018

Lic. No.: 10828
Tundra Daly Sinclair HZNTL A14-3-8-28 (WPM)
UWI: 102.14-03-008-28W1.00
Status: Completing (COMP)
Completing: 13-Dec-2017

Lic. No.: 10832
South Pierson Unit No. 1 HZNTL 13-9-2-29 (WPM)
UWI: 103.13-09-002-29W1.00
Finished Drilling: 08-Jan-2018
Total Depth: 2708.00 m
Intermediate Casing: 139.70 mm @ 2708.00 m with 66.7 t
Rig Released: 10-Jan-2018
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 10-Jan-2018

Lic. No.: 10833
South Pierson Unit No. 1 HZNTL A13-9-2-29 (WPM)
UWI: 104.13-09-002-29W1.00
Spud Date: 11-Jan-2018
K.B. Elevation: 474.66 m
Surface Casing: 244.50 mm @ 172.00 m with 13.0 t
Status: Drilling Ahead (DR)
Drilling Ahead: 15-Jan-2018

Lic. No.: 10835
Corex Daly Sinclair HZNTL A12-5-10-28 (WPM)
UWI: 102.12-05-010-28W1.00
Finished Drilling: 10-Jan-2018
Total Depth: 1496.00 m
Intermediate Casing: 139.70 mm @ 1496.00 m with 27.5 t
Rig Released: 11-Jan-2018
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 11-Jan-2018

Lic. No.: 10841
Corval Daly Sinclair HZNTL A13-15-8-28 (WPM)
UWI: 102.13-15-008-28W1.00
Finished Drilling: 10-Jan-2018
Total Depth: 2320.00 m
Intermediate Casing: 139.70 mm @ 2320.00 m with 72.1 t
Rig Released: 11-Jan-2018
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 11-Jan-2018

Lic. No.: 10850
Daly Unit No. 4 HZNTL A16-26-9-28 (WPM)
UWI: 103.16-26-009-28W1.00
Finished Drilling: 09-Jan-2018
Total Depth: 2117.00 m
Intermediate Casing: 139.70 mm @ 2117.00 m with 44.0 t
Rig Released: 10-Jan-2018
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 10-Jan-2018

Lic. No.: 10857
Tundra Daly Sinclair Prov. HZNTL A3-14-8-28 (WPM)
UWI: 102.03-14-008-28W1.00
Finished Drilling: 10-Jan-2018
Total Depth: 2284.00 m
Intermediate Casing: 139.70 mm @ 2284.00 m with 49.0 t
Rig Released: 11-Jan-2018
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 11-Jan-2018

Lic. No.: 10858
Sinclair Unit No. 17 HZNTL 4-19-8-28 (WPM)
UWI: 102.04-19-008-28W1.00
Status: Moving In Rotary Tools (MIRT)
Moving In Rotary Tools: 15-Jan-2018

Lic. No.: 10860
Daly Unit No. 3 HZNTL 9-2-10-28 (WPM)
UWI: 102.09-02-010-28W1.00
Spud Date: 11-Jan-2018
K.B. Elevation: 503.44 m
Surface Casing: 244.50 mm @ 273.00 m with 13.0 t
Finished Drilling: 14-Jan-2018
Total Depth: 1523.00 m
Intermediate Casing: 139.70 mm @ 1523.00 m with 27.0 t
Rig Released: 15-Jan-2018
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 15-Jan-2018

Lic. No.: 10861
Daly Unit No. 3 HZNTL A9-2-10-28 (WPM)
UWI: 103.09-02-010-28W1.00
Status: Moving In Rotary Tools (MIRT)
Moving In Rotary Tools: 15-Jan-2018

Lic. No.: 10864
Daly Unit No. 4 HZNTL 2-35-9-28 (WPM)
UWI: 102.02-35-009-28W1.00
Status: Moving In Rotary Tools (MIRT)
Moving In Rotary Tools: 15-Jan-2018

Lic. No.: 10869
Daly Unit No. 3 HZNTL 7-13-10-28 (WPM)
UWI: 102.07-13-010-28W1.00
Status: Moving In Rotary Tools (MIRT)
Moving In Rotary Tools: 15-Jan-2018

Lic. No.: 10872
Waskada Unit No. 8 HZNTL 14-8-2-25 (WPM)
UWI: 102.14-08-002-25W1.00
Spud Date: 15-Jan-2018
K.B. Elevation: 477.97 m
Surface Casing: 219.10 mm @ 151.00 m with 11.5 t
Status: Drilling Ahead (DR)
Drilling Ahead: 15-Jan-2018

Lic. No.: 10873
Waskada Unit No. 8 HZNTL A14-8-2-25 (WPM)
UWI: 103.14-08-002-25W1.00
Spud Date: 12-Jan-2018
K.B. Elevation: 477.99 m
Surface Casing: 219.10 mm @ 151.00 m with 11.0 t
Finished Drilling: 14-Jan-2018
Total Depth: 1909.00 m
Intermediate Casing: 139.70 mm @ 1909.00 m with 35.5 t
Rig Released: 14-Jan-2018
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 14-Jan-2018

Lic. No.: 10876

Sinclair Unit No. 3 HZNTL 16-12-8-29 (WPM)
UWI: 102.16-12-008-29W1.00
Finished Drilling: 10-Jan-2018
Total Depth: 2507.00 m
Intermediate Casing: 139.70 mm @ 2507.00 m with 22.5 t
Rig Released: 11-Jan-2018
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 11-Jan-2018

Lic. No.: 10877

Cromer Unit No. 3 HZNTL 4-23-9-28 (WPM)
UWI: 102.04-23-009-28W1.00
Spud Date: 10-Jan-2018
K.B. Elevation: 495.46 m
Surface Casing: 244.50 mm @ 137.50 m with 8.0 t
Intermediate Casing: 177.80 mm @ 971.00 m with 18.0 t
Finished Drilling: 14-Jan-2018
Total Depth: 2371.00 m
Rig Released: 14-Jan-2018
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 14-Jan-2018

Lic. No.: 10885

Tundra Daly Sinclair Prov. HZNTL A8-10-9-29 (WPM)
UWI:102.08-10-009-29W1.00
Licence Issued: 09-Jan-2018
Licensee: Tundra Oil & Gas Limited
Mineral Rights: Tundra Oil & Gas Limited
Contractor: Trinidad Drilling Ltd. - Rig# 12
Surface Location: 8A-9-9-29
Co-ords: 493.51 m N of S of Sec 9
45.00 m W of E of Sec 9
Grd Elev: 531.68 m
Proj. TD: 2363.10 m (Mississippian)
Field: Daly Sinclair
Classification: Non Confidential Development
Status: Location(LOC)

Lic. No.: 10886

CPEC Manson HZNTL 5-25-14-29 (WPM)
UWI:100.05-25-014-29W1.00
Licence Issued: 09-Jan-2018
Licensee: Crescent Point Energy
Mineral Rights: Crescent Point Energy
Contractor: Precision Drilling Corporation - Rig# 117
Surface Location: 8A-25-14-29
Co-ords: 493.00 m N of S of Sec 25
50.00 m W of E of Sec 25
Grd Elev: 476.01 m
Proj. TD: 1963.41 m (Devonian)
Field: Manson
Classification: Non Confidential Development
Status: Location(LOC)

Lic. No.: 10887

CPEC Manson HZNTL 10-16-13-28 (WPM)
UWI:100.10-16-013-28W1.00
Licence Issued: 12-Jan-2018
Licensee: Crescent Point Energy
Mineral Rights: Crescent Point Energy
Contractor: Precision Drilling Corporation - Rig# 117
Surface Location: 12D-15-13-28
Co-ords: 430.00 m S of N of Sec 15
214.50 m E of W of Sec 15
Grd Elev: 486.55 m
Proj. TD: 1478.01 m (Devonian)
Field: Manson
Classification: Non Confidential Development
Status: Location(LOC)

Lic. No.: 10888

CPEC Manson HZNTL 15-16-13-28 (WPM)
UWI:100.15-16-013-28W1.00
Licence Issued: 12-Jan-2018
Licensee: Crescent Point Energy
Mineral Rights: Crescent Point Energy
Contractor: Precision Drilling Corporation - Rig# 117
Surface Location: 13A-15-13-28
Co-ords: 400.00 m S of N of Sec 15
204.00 m E of W of Sec 15
Grd Elev: 487.18 m
Proj. TD: 1480.28 m (Mississippian)
Field: Manson
Classification: Non Confidential Development
Status: Location(LOC)

Lic. No.: 10889

Tundra et al Daly Sinclair HZNTL A4-17-10-28 (WPM)
UWI:102.04-17-010-28W1.00
Licence Issued: 12-Jan-2018
Licensee: Tundra Oil & Gas Limited
Mineral Rights: Tundra Oil & Gas Limited
Contractor: Trinidad Drilling Ltd. - Rig# 10
Surface Location: 1A-17-10-28
Co-ords: 100.12 m N of S of Sec 17
75.10 m W of E of Sec 17
Grd Elev: 512.14 m
Proj. TD: 2124.20 m (Mississippian)
Field: Daly Sinclair
Classification: Non Confidential Development
Status: Location(LOC)